

Report to Mayor and Council

	Rounds	
	April	YTD
2011	1,647	2,519
2012	2,879	5,041
2013	2,326	3,191
2014	2,148	2,692
2015	1,967	2,443
2016	1,683	2,714

Hillside Project update:

The soil stabilization of the new parking lot area has been completed. The mix will require 5 days to cure, after that stone will be placed and the area will be ready for paving. Decker has begun soil removal for the sand filtration area. The CT cabinet and Switch gear have been installed. We are awaiting South Central to run wire to the CT cabinet once that happens CS Electric will finish the process of switching the building's electrical service to below ground service. This will require closing early on a Sunday evening to allow for the transition. We have tentatively scheduled parking lot resurfacing for Monday May 23rd and Tuesday May 24th. That is contingent on the electrical service being switched over so we can have the service poles removed by the clubhouse.

#9 Green project

Rough grading for the new green has been finished. Mike and Chris Hurdzan were on site Friday, to confirm design elements. Drainage and green base will begin next week. Schedule for the green has suffered because of weather but should be completed on time.