



CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL

November 11, 2015

Engineering Department – *Steve Farst*

- Capital Projects:

Links at Groveport/Sanitary - Project getting underway. Submittals are being received and reviewed. Pre-construction meeting held on October 19. Construction will begin this fall and be completed late winter/early spring.

Links at Groveport: Hillside - & Lower Parking area Engineering design underway; Final plans being assembled for final review and approval.

Wellfield (Emerg Power) Improvements Engineering design underway; Final plans being assembled. OEPA permit applied for.

- Streets/Street:

2015 Street Program Punch list items being addressed.

2016 Street Program Design work proceeding this fall, for bidding in the winter

Wirt Road Ped Imprvts Phase 2 Surveys underway. Design to commence next month.

Sidewalk/bus-stop pads Spiegel Drive plan complete. Marathon Station pad in permitting stage.

- Development projects:

New High School site Public sewer design approved and permits issued by Ohio EPA. Sewer construction expected to begin this month. Awaiting notice to start from contractor.

Northpoint (Pontius Rd) Site construction proceeds. Sewer construction underway. Sewer construction proceeding.

Please contact Steve Farst with any questions or concerns.