

## FACILITIES MANAGEMENT STATUS

February 15, 2014

- Work continues at the new Police Facility. All flooring will be complete by 2-21-14. New lockers and restroom fixtures are now installed. Painting is complete. IT issues remain along with the emergency generator. Project remains on schedule, expect move in to begin on 2-24-14 with the ribbon cutting to be scheduled by Chief Portier.
- Work has begun on the 2<sup>nd</sup> floor of the Municipal Building as a part of the Police Building/ MB project. First floor work will begin when the Police Department moves to the new facility.
- The mixing valve project at the Rec Center is now complete, reaction to the new system has been positive.
- Planning for the Energy Audit project to kickoff this week, work will begin in March.
- I have been getting acclimated with the Parks Department. So far the guys have been very receptive and we are looking forward to this spring.

- Water leak in Town Hall produced considerable damage to the NE corner of all floors. We are expecting repairs to take approx. 2 weeks.