



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

January 10, 2023

Engineering Department – *Steve Farst*

• **Capital Projects:**

Hickory Alley Drainage Improvements	Work is substantially complete.
2023 Street Maintenance Program	Method and cost for pavement maintenance on several local streets and alleys is being evaluated in a preliminary analysis. Field evaluation was conducted before and after the holidays. After delivery and review of the results of the analysis and after comparing the cost figures to the budget allowance, decisions will be made as to which alleys and streets will be included in the 2023 program and then construction exhibits and bid documents will be assembled. The specific streets to be addressed will be identified in a future committee meeting and/or in a later report to Council.
2022 Street Maintenance Program	Work is substantially complete.
Groveport Municipal Golf Course Cart Paths replacement	Path paving on golf holes located on the north side of Little Walnut Creek (holes 10-12 & 15-18) are complete, per the agreement. As reported last month, contractor will work over winter months on golf holes south of the creek (holes 1, 2, and 4-6) to remove existing pavement designated for removal, and then in early Spring months move into paving when asphalt plants open at that time.
Pontius/Rohr Rd Intersection	The Franklin County Engineer's construction contractor is mobilized and is beginning the process to install a new traffic control signal system at this intersection, as was planned for in 2022/2023. This is not a City of Groveport Project as this intersection is not in the jurisdiction of the City of Groveport. Groveport is not funding this improvement.

Development Projects:

Redwood Apts. Hendron	Site construction continues. Installation of the public water main extension along the roadway frontage is partially complete. Pressure tests and chlorination are pending.
325 Main Street	Site work continues. Water and sewer services installed.
CA Ventures Site-Hayes	Punchlist for site work was delivered to the developer. Underground construction of on-site and off-site utilities are substantially completed. Roadway improvements along Hayes Road are substantially complete (punch list items are addressed).

Please contact Steve Farst with any questions or concerns.