

CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL

**April 28, 2014**

**ADMINISTRATION – Marsha Hall**

- Status of on-going projects
  - Town Center project – *In progress*
  - Port Rd. reconstruction – *In progress*
  - Water Treatment Plant – *notice of award provided to contractor*
  - Police Building/MB Improvements – *Police building completed/MB in progress*
  
- Water Tank Rehab

Steve Farst has been in contact with Caldwell Tank to perform the rehab/painting of the tank that is scheduled for 2014 as part of our long term contract. they are scheduled to mobilize to the site between April 30 and May 4, with the tank being drained on May 5. The duration of their work is 45 days, with the work being completed by June 20.

Steve related this information to the plant contractor. They are fine with the tank rehab schedule. They are currently developing a construction schedule to be reviewed at an upcoming pre-construction meeting. The plant components have a long lead time for fabrication and will likely arrive at the site in September.

- Municipal Building Renovation

The renovations in the municipal building are nearing completion with the building department scheduled to move on May 2. The remainder of the work will then be completed the following 2 weeks, with the remaining staff relocating then.

Meetings Attended

May 5	Senior Housing Groundbreaking
May 14	SWAB Meeting
May 18	Police department Open House