



**CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL**

October 12, 2022

**Engineering Department – Steve Farst**

• **Capital Projects:**

Hickory Alley Drainage  
Improvements

Underground work is substantially complete. Alley-ways are open to traffic part time, except for closure of segment from College Street to Raver. Alley paving reconstruction is to occur over next three weeks. Project punch lists will soon be prepared. Weather and unforeseen conditions may affect schedule.

Elmont Sewer Force Main  
Replacement Design

Construction of project improvements are being programmed into the 5-year CIP for budgeting.

**Streets/Street:**

2022 Street Maintenance

Decker Construction will be working on Hickory Alley paving/reconstruction beginning on 10/13/22. Work area extends from Front Street to Raver Alley. Work is being done in stages: milling and excavation, curb work (west of College Street), and resurfacing. Work may extend into early November depending on weather and/or unforeseen conditions.

Groveport Municipal Golf  
Course Cart Paths replacement

Work continues on golf holes/fairways north of Little Walnut Creek: in this area pavement demolition/removal and stoning is complete; Base- and finish-course paving is partially complete as of this date and more is expected in next few days. Cart path paving and curb work is expected to continue on the north holes for the next three weeks. Some work on the holes south of the creek may begin before end of November, but as weather conditions deteriorate, that may affect how much can be done. As stated before, weather may affect progress of work. The contract allows for contractor to complete paths on holes south of the creek in the spring 2023.

**Development Projects:**

Redwood Apts. Hendron

Site construction continues. Hendron roadway paving is complete (supervised by the Franklin County Engineer). Installation of the public water main extension along the roadway frontage is partially complete. Pressure tests and chlorination are pending.

325 Main Street

Preconstruction meeting was held on September 29. Owner was present. The owner's site contractor indicated it would be several weeks before he can begin site work as preliminary items need addressed and pipe and other items are to be fabricated. Site construction activities are not expected to begin for several more weeks, and may begin in December.

CA Ventures Site-Hayes

Site construction continues. Underground construction of on-site and off-site utilities are near completion. Roadway improvements along Hayes Road are substantially complete (punch list has been prepared and returned to contractor). The roadway is reopened to travelers.

Please contact Steve Farst with any questions or concerns.