



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

April 14, 2016

Engineering Department – *Steve Farst*

- Capital Projects:

Links at Groveport/Sanitary - Pump Station sanitary service and wash pad are substantially complete and are in service. Punch list is to be addressed.

Links at Groveport: Hillside - Construction proceeds. Work underway as of this date includes grading, storm drainage, underground electric conduits. Temp access ramp in place. Patio foundation & wall construction is expected to begin week of 4/18. Recent rains has slowed down progress slightly, but contractor is indicating work can proceed as scheduled. New utility service arrangements (cable, telephone, gas service) are to be undertaken. Submittals are being received.

Wellfield (Emerg Power) Improvements Final plans being assembled. OEPA permit received. expect to bid before late April.

- Streets/Street:

2016 Street Program Bids were received on 4/8/16. Good news: bids came in under the Engineer's estimate. The most responsive and responsible bidder appears to be Columbus Asphalt Paving, Inc. Contract bond is under review. I will review the scope of improvements at the Committee of the Whole meeting on 4/18.

Wirt Road Ped Imprvts Phase 2 Improvements are being bid with the 2016 Street Program. See above discussion.

- Development projects:

New High School site Public sewer construction completed. Punch list under development. Preconstruction meeting held on March 9. Construction of underground utilities proceeds.

Groveport II (Pontius Rd) [Northpointe Development] Site grading proceeding
Groveport I (Pontius Rd) [Northpointe Development] Sewer construction complete.
Site being stabilized and landscaping being applied.

Rohr 1 Ph 2 site [Van Trust development] Construction of the Rohr Rd water main extension anticipated to begin next week. Site improvement plans for 2nd building under review.

Please contact Steve Farst with any questions or concerns.