

Report to Mayor and Council
March 16, 2015

	Rounds February	YTD
2011	209	209
2012	334	621
2013	133	294
2014	0	16
2015	47	47
2016	255	398

We are in the final stages of the sanitary line improvement, the system is operational. Tamm Construction will be completing the final surface work and progressing thru their punch list. All activities should be done early next week.

The hillside project is in full swing. Decker has begun grading the slope and the electrical contractor is working to get the sub surface conduit completed so the patio grading and concrete work can begin. Decker is operating on an aggressive schedule and assuming the weather cooperates the prospects of them completing ahead or on schedule are very good.

Paddock's Pub and I have been working to get ready for the season. New wainscoting has been added to the bar area and a new window on the south side of the building is being installed to allow for more natural light and will offer a view of the second hole from the bar area. The window should be completed before Paddock's is open for business.