



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

April 16, 2020

Engineering Department – Steve Farst

• **Capital Projects:**

- | | |
|---|---|
| Alum Creek Drive and Rohr Road to Port Rd | This improvement design is complete and contract has been awarded. Preconstruction meeting is scheduled for April 23. Construction likely starting in June/July 2020. Managed by Franklin Co. Engineers office |
| W. Bixby Rd., Phase 2 | Surveys completed and design is underway. This improvement is at the moment, scheduled for construction to begin in spring 2021, pending receipt and execution of funding agreements from the Ohio Public Works Commission. OPWC notified local governments that there is a delay in allocation of SCIP funds from the General Assembly due to the Covid crises. This matter is being discussed with our District 3 OPWC liaison. |
| Bixford Green Trail | Project pre-construction meeting held on 2/19/2020. Clearing in the woods was completed in March. Construction activity will begin week of April 20, weather permitting. Construction is anticipated to be substantially completed in mid-summer, 2020. |
| Elmont sanitary Force Main | Construction substantially complete. |
| S. Hamilton/Higgins Intersection improvements Phase 1 | Preconstruction meeting held remotely, on 3/16/2020. Contract awarded to Columbus Asphalt Pavement. Field work began on April 16, 2020 on Higgins Blvd reconstruction, and it is anticipated that weather permitting, for Higgins reconstruction to be completed by end of June 2020. Phase 2 is the remainder of the project (including the traffic signal and S. Hamilton Rd Left turn lane reconstruction) that will bid in July, pending receipt of the OPWC funding agreement. |
| <u>Streets/Street:</u>
2020 Street Maintenance | Bids were open on 4/2/20. The Contract is being awarded to Decker Construction Company. Contract documents are being executed. The base bid will include pavement maintenance and resurfacing on several roads including: Old Hamilton Road (from near Lowry Ct., north to SR 317), East Bixby Road (from SR 317, east to Dorchester St), Glendening Drive, intersection of Main and College. Work expected to begin this spring. |

• **Development Projects:**

- | | |
|-----------------------------|--|
| Startech – 4500 Hamilton Rd | Site improvement plan and sewer construction is underway. |
| 2400 Rohr Rd | Site development plans and new infrastructure plans are under review for this site located at the NE corner of Rohr Rd. and Alum Creek Drive. The Development Plan for this site was approved last fall. |
| 5770 Saltzgaber Rd | Site development plans and new infrastructure plans are under review. The Development Plan for this site was approved last fall. |

Please contact Steve Farst with any questions or concerns.