



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

June 17, 2021

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive and Rohr Road to Port Rd	Project nearing completion. Project managed by Franklin County Engineers office (FCEO)
W. Bixby Rd., Phase 2	Preconstruction meeting held on June 2, 2021, which was the formal date to proceed. The contractor is Strawser Paving Co., Inc. Construction Administration will be provided by the office of the Franklin County Engineer. The formal schedule for construction is being prepared. It is expected field activities will not proceed until after July 4, 2021.
Phase 2 S. Hamilton/Higgins Intersection Improvements	Paving has been completed. Signal pole erection began on June 17, 2021. It is expected work will continue into July.

Streets/Street:

2021 Street Maintenance	Paving is complete on Church Street and Cooper alley and on Bay Grove Court. Ramp upgrades at the Main Street and Lesleh Ave. substantially complete. Punchlist items are being compiled.
Saltzgaber Road reconstruction and Toy Road & Swisher Rd Improvements	Work is underway with preliminary grading and preparation for the lane improvements along Groveport Rd. Utility companies still need to arrange removal of older poles. It is expected that the more extensive work will begin in late June to mid-July. The Franklin Co. Engineer is providing construction administration and inspection.

Storm system:

Alley Drainage	Design is substantially complete to address replacement of older alley storm drains along Hickory Alley and along Brook alley north between Hickory and Main Street. Bid package is being assembled and expect to be put out for bid in Early to Mid-July.
----------------	--

- **Development Projects:**

Redwood Apts. Hendron	Engineering plans for utility improvements are approved. Site plans are approved. Awaiting request for preconstruction meeting.
2400 Rohr Rd	Site construction is started at the north end of site, being two warehouses for Pizzuti that will connect to Global Court in Obetz.
5740 Greenpointe Dr North	Site construction is underway.
Forward Air Site-Port Rd	Construction for Site improvements is underway.

Please contact Steve Farst with any questions or concerns.