



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

April 14, 2021

Engineering Department – Steve Farst

- **Capital Projects:**

Alum Creek Drive and
Rohr Road to Port Rd

Paving to resume this spring. Project managed by Franklin County Engineers office (FCEO)

W. Bixby Rd., Phase 2

Project bid solicitation period has begun. Bids are due on 4/30/21. An interagency agreement is in place to work cooperatively with the office of the Franklin Co. Engineer (FCEO) to combine our improvement with their replacement of the Hendron Ditch culvert. The FCEO will provide construction management services, which should lead to project efficiencies. Construction is anticipated to begin in mid to late June, with a road closure of maximum 60-days from near Three Creeks metro Park to the Mad. Christian Church, between approximately July 5 to Sept. 5.

Phase 2 S. Hamilton/Higgins
Intersection Improvements

Spring construction resumed with sidewalk work and conduit work. Paving is expected in next 6-8 weeks. Manufacture of signal equipment is delayed due to mechanical issues at the plant in Minnesota that have since been corrected. It is expected that signal equipment will be erected in July, pending delivery of the manufactured poles and mast arms. OPWC has approved a schedule extension.

Streets/Street:

2021 Street Maintenance

Bids were received on March 26. Columbus Asphalt Paving, Inc., was awarded the contract. The preconstruction meeting is April 20, 2021. Improvement areas will be identified at the April Committee of the Whole meeting.

Storm system:

Alley Drainage

Design is underway to address replacement of older alley storm tiles north of Main Street. Columbia Gas is verifying their facilities and checking for conflicts. To be put out for bid later this year.

- **Development Projects:**

Redwood Apts. Hendron

Engineering plans for utility improvements are approved. Site plans are under review.

2400 Rohr Rd

Site development plans are under review for this site located at the NE corner of Rohr Rd. and Alum Creek Drive.

Other development plans

Site development plans are under review for a vacant parcel north of Wendy's on Greenpointe Dr. North (small warehouse) and at 4500 Hamilton Road, south of Higgins (moderate sized warehouse).

- **Traffic study:**

Groveport Road Corridor Study

Final Report was offered to stakeholders for comment. Presentation will be made to Council at May's Committee of the Whole meeting.

Please contact Steve Farst with any questions or concerns.