



CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL

August 12, 2015

Engineering Department – *Steve Farst*

- Capital Projects:

- |                               |   |
|-------------------------------|---|
| Water Treatment Plant -       | Construction of the new plant is substantially complete. Some final punchlist items are to be addressed and 1-year warranty inspection is pending. Tours can be scheduled at Mayor/Council's convenience.                               |
| 200,000 gal Water tank -      | Repairs and painting is complete. Tank is back in service. Meter radio-read antenna was re-erected on 8/13/15.  |
| Links at Groveport/Sanitary - | Sanitary pump station/wash station design is complete. Bid period begins 8/19 and bid opening is scheduled for 9/4/15.  |
| 77,000 gal Water tank -       | [near Buckeye Alley] Iseler Demolition is contracted to begin demolition between end of September and end of October. Removal of this tank will address social impact and proximity concerns City has received from adjacent residents. |

- Streets/Street:

2015 Street Program

Spot curb, curb-ramp and affected sidewalk replacement work is complete, except for a couple areas on College that require acquisition of easement agreements from some residents adjacent to ramps. Sidewalk extension on south College St is complete and the Wirt Road pedestrian shared path and sidewalk is complete. Schedule update (weather pending):

- Mill & resurface north College St, north Walnut St & west Cherry St: *Complete*
- Pave Wirt Rd path: *Complete*
- Mill & resurface Blacklick Park parking, & Canal st: by end of August
- Paving for KidsSpace & Police parking lots: by end of August
- Crack sealing in Founders Bend streets: by mid Sept.

- Development projects:

- |                             |  |
|-----------------------------|--|
| Rick VIII/Greenpointe Drive | Legislation to accept improvements is pending. Awaiting record plans.                                      |
| Exel Site/Commerce Ct -     | Site construction underway.  |
| Aireast Ph 3 -              | Site construction underway.  |
| Northpoint (Pontius Rd)     | Site grading is proceeding. Sewer construction underway. Site improvement plan being routed for approvals. |
| Newport Sec 4-              | Punch list items being addressed. Street paving complete   |

Please contact Steve Farst with any questions or concerns.