



**CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL**

March 17, 2022

**Engineering Department – *Steve Farst***

- **Capital Projects:**

**Storm system:**

Hickory Alley Drainage	Preconstruction meeting was held on 3/11/22. Contract was awarded to the lowest responsive responsible bidder, being Boss Excavating. Preliminary schedule is under evaluation. Construction work is not expected to begin in the field until early July due to time required for pipe and structure fabrication. This is an issue to a great extent beyond the contractor's control. In the meantime, submittals will be received and review and communication and coordination with adjacent properties will begin.
------------------------	---

Elmont Force Main	Design for Phase 3 is underway.
-------------------	---------------------------------

W. Bixby Rd., Phase 2	Work in this contract is substantially complete. Rail crossing component of improvement is being evaluated. With emergence of spring, contractor is addressing the Punch list.
-----------------------	--

**Streets/Street:**

2022 Street Maintenance	Draft plans and specifications were delivered on 3/16/22 and are under review. Streets to be included will be identified in future reports when estimated costs are verified.
-------------------------	---

- **Development Projects:**

Redwood Apts. Hendron	Site utility construction is underway. Dewatering activities are needed due to high groundwater. Contractor has been advised of their responsibilities related to dewatering.
-----------------------	---

2400 Rohr Rd	Site utilities are installed. Punch list items are to be addressed.
--------------	---

5740 Greenpointe Dr North	Site construction substantially complete
---------------------------	--

Forward Air Site-Port Rd	Site construction nearing completion. A second phase for building expansion is delayed until further notice.
--------------------------	--

CA Ventures Site-Hayes	Construction plans are approved by Groveport. Site construction continues. Site on-site and off-site utilities are being constructed.
------------------------	---

Please contact Steve Farst with any questions or concerns.