



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

May 14, 2014

Engineering Department – *Steve Farst*

- Capital Projects:

- Water Treatment Plant - Notice of Award was issued to and acknowledged by Kirk Bros., Inc. of Alvada, Oh, judged to be lowest responsive and responsible bidder. Contracts are being prepared. Pre-construction meeting to be scheduled for June.
- Port Road Reconstruction - Construction continues. Base pavement on west lane is complete; east lane construction anticipated to start next week.
- Town Center construction - Site work continues. Pad 1 preparation (for Ace Hardware building) is complete. Construction coordination meeting with site contractor and Ace Hardware's contractors held on 5/8. Ace Building precon. meeting held on 5/12.
- 200,000 gal Water tank - Rehabilitation - System flow tests scheduled to be run week of 5/14-5/17, to simulate reliance on single tank. Caldwell Tank expected to mobilize to Groveport on/near 5/16. Caldwell provided submittals for review and is preparing updated schedule for City review.

- Streets/Street Inventory:

- Sidewalks - Field survey activities for prel. engineering of Wirt Road corridor pedestrian improvements completed; awaiting delivery of survey plot, to be used to update alignment and prel project planning cost. Global inventory of sidewalks underway.
- Groveport Rd Resurfacing - Project was bid by Franklin Co. Engineer on April 22. Contract expected to be executed 5/22. Paving expected to occur in summer. Scope on Groveport Rd.: SR317, west to Saltzgaber.

- Development projects:

- Van Trust Site/Rohr Rd - Site plan was approved and site grading has begun. Traffic study and utility plans under review.
- Opus Rick VIII site - (Greenpointe Dr) - Review of engineering drawings is underway. Site preliminary grading has been authorized and has begun. Project will also include construction of new public street cul-de-sac at end of Greenpointe Drive.

Please contact Steve Farst with any questions or concerns.