

Report to Mayor and Council
June 20, 2016

	Rounds	
	May	YTD
2011	2,980	5,499
2012	5,083	10,124
2013	4,483	7,674
2014	4,017	6,709
2015	4,390	6,833
2016	3,691	6,405

Construction on the Hillside project has been suspended as per the contract. We are still waiting on the railing to be installed. My expectation is that sub-contractor will be on site within the next 2 weeks to install the railing. The awnings for the door ways, south side window, and patio are in production and will be installed once the new gutters and fascia boards are installed. My expected timeline for completion is the week of July 8th.

I have offered Decker two possible dates for resumption and completion of the Hillside project: August 1st-August 18th and September 12th-30th. I'm still awaiting confirmation but the project manager indicated that September was preferred at this time.

Final grading for the new #9 green has been completed. Sod and seed were placed on Wednesday June 8th. Seed on the new green has begun to germinate. We're hopeful that the weather conditions continue to cooperate and avoid any complications.

June Outings

Thursday June 2 nd	Labor Council (It has been renewed for 2017)
Friday June 3 rd	SEFC Chamber
Friday June 10 th	Deaf Services Center
Friday June 17 th	Franklin County Democratic Party Golf Outing
Saturday June 18 th	USW Golf Outing
Thursday June 30 th	Dallas Baldwin Golf Outing