



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

May 14, 2020

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive and
Rohr Road to Port Rd
(Franklin Co. Project)

Utility relocation underway. Construction likely to begin in June, 2020.
Managed by Franklin Co. Engineers office (FCEO)

W. Bixby Rd., Phase 2

Design is underway. Project schedule being coordinated with FCEO. Met with the trustees of the Madison-Christian Church, who is impacted by the path-portion of the project. They indicated support for the project and were delighted at the inclusion of the shared-use path.

Bixford Green Trail

Work proceeding rapidly. The path was graded and then paved over the last two weeks. Seeding was applied. The concrete flat work is expected in the next few weeks, weather permitting. Construction is anticipated to be substantially completed in mid-summer, 2020.

S. Hamilton/Higgins
Intersection improvements
Phase 1

Construction underway. Existing pavement was removed on north half and the subgrade was stabilized week of May 4. The reconstruction of pavement is underway as of May 14. Phase 2 is the remainder of the project (including the traffic signal and S. Hamilton Rd Left turn lane reconstruction) that will bid in July/August, pending receipt of the OPWC funding agreement.

Streets/Street:

2020 Street Maintenance

Preconstruction meeting was held on April 24; notice to proceed was issued on this date. The Contract was awarded to Decker Construction Company. The contractor is assembling the schedule; work is expected to begin this month. Work will include pavement maintenance and resurfacing on several roads including: Old Hamilton Road (from near Lowry Ct., north to SR 317), East Bixby Road (from S. Hamilton Rd., east to near Dorchester St), Glendening Drive, and intersection of Main and College. Project information is on our website.

- **Development Projects:**

Startech – 4500 Hamilton Rd

Site improvements continue; water and sewer improvements complete

2400 Rohr Rd

Site development plans and new infrastructure plans are under review for this site located at the NE corner of Rohr Rd. and Alum Creek Drive. Mass grading plan was approved and soon earthmoving will begin.

5770 Saltzgaber Rd

Site development plans and new infrastructure plans are under review. The Development Plan for this site was approved last fall. Mass grading plan was approved and soon earthmoving will begin.

Eastland-Fairfield School
Aviation Tech building

Plans were approved and work has begun.

Please contact Steve Farst with any questions or concerns.