



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

March 11, 2015

Engineering Department – *Steve Farst*

- Capital Projects:

- | | |
|-------------------------------|---|
| Water Treatment Plant - | Work continues; most activities are within building to install tanks, utilities and plumbing. Clear well to be assembled this month. |
| 200,000 gal Water tank - | Caldwell Tank is expected to attend the March WTP construction progress meeting to review their schedule for this spring's tank rehab, which is anticipated to occur from late April to early July. |
| Links at Groveport/Sanitary - | Sanitary pump station/wash station design being wrapped up. Bidding process is expected to occur in April. Hillside improvements: plans to be updated April to May, with bidding later in the year. |

- Streets/Street:

- | | |
|---------------------|---|
| 2015 Street Program | Bid documents/specifications being assembled. Project construction documents will also include Wirt Rd Pedestrian Ph 1 improvements. Bidding expected to occur in late March, with construction this spring/summer. |
|---------------------|---|

- Development projects:

- | | |
|-----------------------------|---|
| Newport Vill Sec 4 - | Preconstruction meeting held. Contractor waiting for weather to break. Contractor gearing up for completion of street. Developer anticipates to complete construction in late April 2015. |
| Hendron Senior Village - | Sewer construction east of SR 317 completed; punchlist items to be addressed. Project has been opened by developer to residents for move-in. |
| Van Trust Site/Rohr Rd - | Contractor addressing items in final punch-list |
| Exel Site/Commerce Ct - | Site construction underway. |
| Aireast Ph 3 - | Site construction underway. |
| Groveport Baptist Church - | Sewer construction completed; punchlist items being addressed. |
| Franklin Intl site improvs- | Preconstruction meeting held in early March for building expansion and site improvement. |

Please contact Steve Farst with any questions or concerns.