



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

June 15, 2015

Engineering Department – *Steve Farst*

- Capital Projects:

Water Treatment Plant - The new plant process equipment has been tested and put into service, generating treated water into our water distribution grid. The old plant is now out of service (“retired”) as of 6/11/15. Plant process will continued to be adjusted and refined within the plant “proving” time through end of June. Site work and underground piping work will continue through June into early July, as construction wraps up. Tour of the plant by Council is suggested to occur between end of July to end of August.

200,000 gal Water tank - Caldwell’s contractor work crews - after arrival on 5/5 - undertook tank repairs and old paint removal in May. Interior paint base coatings are applied and paint application of exterior coatings has begun. All activities are good-weather dependent & schedule is subject to change due on weather conditions. Project finish in July.

Links at Groveport/Sanitary - Sanitary pump station/wash station design being wrapped up.

- Streets/Street:

2015 Street Program Precon meeting with contractor Columbus Asphalt Paving, Inc. was held on May 21. A public news release to appear on our website is attached; this outlines the project scope and estimated schedule. Work began on College Street week of June 15. Crack sealing will also occur with this project within the Founder’s Bend Subdivision. Additional crack sealing may also occur on other streets, depending on quantity limits in his year’s annual program.

- Development projects:

Hendron Senior Village - Additional site work for sidewalks was conducted in May. Punchlist items are to be addressed. Sewer work to resume this summer.

Van Trust Site/Rohr Rd - Contractor addressing items in final punch-list

Rick VIII/Greenpointe Drive Contractor has addressed final punch-list items and legislation will soon be presented to council to accept public sewer and public street construction.

Exel Site/Commerce Ct - Site construction underway.

Aireast Ph 3 - Site construction underway.

Franklin Intl site improvs- Site construction underway.

Northpoint (Pontius Rd) Preliminary site grading is proceeding. Site improvement plan & sewer improvement plan under review/nearing completion for approvals.

Please contact Steve Farst with any questions or concerns.