



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

June 11, 2014

Engineering Department – *Steve Farst*

- Capital Projects:

- Port Road Reconstruction - Construction continues on the east side of the road; drive accesses are being reconstruction as needed.
- Town Center construction - Site work continues. Pad 2 preparation is complete. City's contractor is coordinating with Ace Hardware general contractor; construction coordination meetings being held at least monthly. New storm drainage in place. Main Street parking areas and site curb work is underway.
- Water Treatment Plant - Contracts are being processed and pre-construction meeting is scheduled for 6/24/14. Rep for Caldwell tanks is invited
- 200,000 gal Water tank - Caldwell Tank has changed their schedule and informs us they expect to mobilize to Groveport no later than 8/4. They may mobilize sooner depending on other projects.

- Streets/Street Inventory:

- Groveport Rd Resurfacing - Pre-con meeting for improvement held on 6/11. Scope on Groveport Rd.: SR317, west to Saltzgaber.
- Sidewalks - Wirt Road ROW research underway; position of ROW boundary is somewhat ambiguous and requires resolution. Awaiting delivery of survey plot to be used to update alignment and prel project planning cost. City global inventory of sidewalks underway.

- Development projects:

- Van Trust Site/Rohr Rd - Utility plans and Site plan are approved by Groveport; other agency approvals being secured; site grading has begun. Development agreement being prepared. Utility easements being reviewed.
- Opus Rick VIII site - Site and Street Plans approved and site construction pre-con meeting was held. Site grading is underway.
- Hendron Senior Village - Public Sanitary Sewer construction is pending and expected to start early to mid July. Awaiting Bond from developer which is being arranged by developer.

Please contact Steve Farst with any questions or concerns.