



## CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

June 11, 2020

### Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive and  
Rohr Road to Port Rd  
(Franklin Co. Project)

Utility relocation underway. Construction soon to begin in June, 2020.  
Managed by Franklin Co. Engineers office (FCEO)

W. Bixby Rd., Phase 2

Design underway. 50% plan received and under review.

Bixford Green Trail

Work substantially complete. Walk through was conducted on May 29.  
Punchlist items being addressed.

S. Hamilton/Higgins  
Intersection improvements

Construction underway. Work now has shifted to the south side of the street). It is expected that this phase of the project will be completed before end of July. The Phase 2 plan, is under review at 100% stage. Phase 2 will be advertised for construction bids after July 1.

**Streets/Street:**

2020 Street Maintenance

Paving and shoulder treatments have been completed on Old Hamilton Road and on Bixby Road, which is now reopened to traffic. On Glendening Drive, majority of work is complete: Curb removal and reconstruction, curb ramps, drive aprons, walk repairs, and road pavement removal and resurfacing are all complete. On Glendening, the push-button activated flashing crosswalk assembly is yet to be installed. Striping is soon to occur. The next phase will include work at the intersection of Main Street and College to mill and resurface asphalt, install drainage improvement, correct ADA ramps and sidewalks and add Streetprint cross-walks. This activity at Main and College will likely occur after July 4. All work is ahead of the official schedule deadline. Project information is on our website.

Main St. at Front St.

Our contractor Strawser Co. has returned and during the week of June 8 through June 17, the Streetprint crosswalks are being installed.

- **Development Projects:**

Startech – 4500 Hamilton Rd

Site improvements continue; water and sewer improvements complete

2400 Rohr Rd

Site development plans and new infrastructure plans are under review for this site located at the NE corner of Rohr Rd. and Alum Creek Drive. Mass grading plan was approved and soon earthmoving will begin.

5770 Saltzgaber Rd

Site development plans and new infrastructure plans are under review. The Development Plan for this site was approved last fall. Mass grading plan was approved and soon earthmoving will begin.

Eastland-Fairfield School

Work has begun. Aviation Tech building

Please contact Steve Farst with any questions or concerns.