



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL
July 16, 2018

Engineering Department – Steve Farst

• **Capital Projects:**

Hanstein Addition and
College Street waterline
Improvements

New water mains are in-place; services are now transferred with one exception on College Street that will be addressed in the next week. Pavement and yard restorations underway in next few weeks.

Glendening Sewer Rehab

Engineering design being wrapped up. Bid procurement to occur in August.

Hamilton Rd at Firehouse
Lane Intersection Imprvts

Design underway. Stage 1 design is complete and is under review of other agencies, including ODOT. Waiting on comments.

• **Streets/Street:**

2018 Street Maintenance
Program

Contractor is Strawser Paving Inc. Spot Curb removal and repair is underway on Main Street, and in other areas. Work is started on reconstructing the curb ramps at the Main St./Kessler St. and Main St./Madison St. intersections. Spot curb repair has begun on other streets where pavement milling and resurfacing is to occur, including the following:

- West St - from Green Ave north to Main Street
- Harbinger Drive
- Apple Grove Ct
- Fern Grove Ct

The following Streets will be resurfaced:

- Hanstein Addn Streets, including Elm Street, Seymour, Crescent, Delane, Hanstein Pl.

During work times, some street-side parking will be temporarily discontinued. Resident notices will be posted in work areas in advance of the work to be performed.

• **Development projects:**

New High School site

Site improvements are preceding.

Rickenbacker Central

Site site improvements underway. (site formerly known as Kurtz Site)

Please contact Steve Farst with any questions or concerns.