



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

September 10, 2014

Engineering Department – *Steve Farst*

- Capital Projects:

- Port Road Reconstruction - Work substantially complete. Punchlist items being addressed.
- Town Center construction - Site and Main Street paving complete. Lighting and drainage being addressed this month.
- Water Treatment Plant - Project submittals under review. Site grading has begun. Progress meetings being held monthly; next meeting is on 9/17.
- Links at Groveport/Sanitary - Design underway – project expects to bid after 1/1/15.
Service upgrade

- Streets/Street:

- Groveport Rd Resurfacing - County's contractor began milling/resurfacing on 9/10/14; they are expected to complete work before late September.
- OPWC (Grant/Loan): Public meetings held on 8/26. Assembling application materials to Ohio Public Works Commission for Hendron Road and West Bixby Road. Due on 9/15/14.

- Development projects:

- Van Trust Site/Rohr Rd - Site work continues- sewer improvements underway. Other agency approvals being secured for water improvement. Development agreement being prepared.
- Opus Rick VIII site - Site grading, building construction and Greenpointe Dr cul-de-sac construction is underway.
- Exel Site/Commerce Ct - Site grading and building construction is underway.
- Hendron Senior Village - Site construction continues. Sewer Construction east of SR 317 & under Hendron Rd underway.
- Aireast - Plan review underway for 3rd phase of site development at corner of Hayes and Pontius.

Please contact Steve Farst with any questions or concerns.