



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

November 15, 2019

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive at Rohr Road	Design is underway. The project will be managed and put out for bids by the County Engineer in first half of 2020 with construction likely starting in July/August 2020.
Bixford Green Trail	Bidding period is underway. Bid opening is December 5. Project construction will begin in the mid- to late-spring.
Elmont sanitary Force Main	Project will be put out for Bid in two weeks. Bid opening is December 18. Project will replace aging force main along Dorchester Drive. To be constructed in first half of 2020.
Hamilton Rd at Firehouse Lane Intersection Imprvts	Project work is substantially complete. Some remaining work will soon occur. Luminaires are expected to be installed very soon
E. Bixby Road Improvements	Work substantially complete. Minor shoulder work will occur to clean-up Loose gravel. Punch list to be resolved.

Streets/Street:

2019 Street Maintenance	Work is substantially complete. Project is being managed by the Franklin County Engineer
Front Street/Main St	ADA ramp upgrades at this intersection are substantially completed. Due to sudden onslaught of cold weather and a forecast that is not favorable, the street print “cross-walk” applique will be delayed until warmer weather in the Spring.

- **Development Projects:**

Startech 4500 S. Hamilton Rd	Water main re-alignment project is in progress. Site improvement plan and sewer plans are under review. Mass Grading will commence this fall.
S. Hamilton/Higgins Intersection improvements	Phase 1 plan plan is under review. Engineering design for Phase 1 is expected to be finished in December 2019, bidding in early 2020, by the City. The design plan for the Phase 2 improvement is under review and is expected to be bid in June/July 2020.

Please contact Steve Farst with any questions or concerns.