



**CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL**

July 13, 2023

**Engineering Department – *Steve Farst***

I am out of the office the week of July 17-21, returning on July 24, due on a personal matter/travel.

• **Capital Projects:**

2023 Street Maintenance  
Program

Work under the program is described:

- Pavement reconstruction is complete as of date of this memo for:
  - Portions of Maple Street between Front St. and Private Alley and Walnut St and Brook Alley.
  - Private Alley from Blacklick St to Hickory Alley
  - Municipal Parking Lot. On this lot significant undercut was req'd due to poor soils.
  - Alley approaches at Maple St./Front St and Private Alley and Elm Street and at Blacklick Street.
- Spot Curb replacements are complete on Elmont Pl. from Old Hamilton to Venison Way and on Edge Grove from Briarwood Dr. to Saw Grove Ct.
- Pavement resurfacing (including SAMI-treatment) is complete on Elmont Pl. and Edge Grove Dr.
- Curb ramp corrections are complete (as they were needed) on certain ramps on Elmont Pl. and Edge Grove.
- Additional work on pavement repairs on SR 317 at the Groveport Rd intersection and the Hendron Road intersection are expected in next few weeks, weather permitting. Contractor is wanting to time these repairs for when traffic volume is lessened due to detours by the FCEO's "Closure for construction" at the Rohr/SR 317 intersection (see below).
- Work on resurfacing the Golf Course entry drive will occur in mid-September per request of Golf Dept. Weather may affect schedule.

Groveport Municipal Golf  
Cart paths

Work is completed; landscape repairs are complete.

Pontius/Rohr Rd  
Traffic signal

The Franklin County Engineer has completed installation and has activated and put into operation the new traffic signal at this intersection

SR 317 at Rohr Rd

This is a Franklin County Engineer's Office project. The intersection is Closing for 75-days for reconstruction of the intersection. The outcome will be a Round-About. The FCEO has announced closure to begin 7/17/23.

• **Development Projects:**

Redwood Apts. Hendron

Site construction continues. Installation of the public water main extension and sewer main along the roadway frontage is partially complete. Building construction still is proceeding.

325 Main Street

Site work is substantially complete.

Hendron Rd Animal Hospital

Site work is underway.

Please contact Steve Farst with any questions or concerns.