



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

September 12, 2019

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive at Rohr Road	Design underway, led by Franklin County Engineer. Project will include a widening of Rohr Road east to Port Rd. ROW acquisition process is initiated,
Bixford Green Trail	Design substantially complete. Bid documents being prepared. Easements being acquired from school. To be Bid this fall for 2020 construction.
Hamilton Rd at Firehouse Lane Intersection Imprvts	Paving completed. New signal equipment is erected and is operational. Awaiting installation of Luminaires and pre-emption equipment
E. Bixby Road Improvements	Construction underway. Subgrade stabilization was completed on 9/6/19. Paving began on 9/12 and should be completed by 9/16. Shoulder work and striping thereafter.

Streets/Street:

2019 Street Maintenance	Work is proceeding. Curb/gutter repair is complete. Crack sealing complete (on several streets), Main Street pavement maintenance was begun on 9/11/19. Main Street milling began on 9/11 and paving will occur on 9/13 through 9/18. Resurfacing along Main Street/Groveport Road to the east will be undertaken as well, east to Lithopolis Road in the County's segment of the roadway corridor. The project is being managed by the Franklin County Engineer
Storm improvements	Curb and gutter replacements were completed (as noted above), on several streets.

Please contact Steve Farst with any questions or concerns.