



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

November 16, 2022

Engineering Department – *Steve Farst*

• **Capital Projects:**

Hickory Alley Drainage Improvements	Work is substantially complete. Paving and drainage improvements are in place. Project punch lists are being prepared.
-------------------------------------	--

Elmont Sewer Force Main Replacement Design	Construction of project improvements are being programmed into the 5-year CIP for budgeting.
--	--

Streets/Street:

2022 Street Maintenance	Work is substantially complete. Areas are being reviewed for punch lists.
-------------------------	---

Groveport Municipal Golf Course Cart Paths replacement	Path paving on golf holes located on the north side of Little Walnut Creek (holes 10-12 & 15-18) is substantially complete. Landscape repairs are underway. On golf holes south of the creek (holes 1, 2, and 4-6), the Contractor indicates they will work through the winter and during early Spring months to remove pavement and place stone. On these southern-side golf holes paving and curb work will resume when asphalt plants open in the spring. As noted before, the contract allows for contractor to complete paths on holes south of the creek in the Spring 2023.
--	--

Development Projects:

Redwood Apts. Hendron	Site construction continues. Hendron roadway paving is complete (supervised by the Franklin County Engineer). Installation of the public water main extension along the roadway frontage is partially complete. Pressure tests and chlorination are pending.
-----------------------	--

325 Main Street	Work began on site in late October. During week of November 14, the contractor began installation of the water and sewer services that require work in the street area. That activity should be completed before thanksgiving. Site building construction activities are not expected to begin for several more weeks.
-----------------	--

CA Ventures Site-Hayes	Work related to construction of the site infrastructure is nearing completion. Underground construction of on-site and off-site utilities are near completion. Pressure tests and chlorination of the soon-to-be dedicated waterline are complete. Roadway improvements along Hayes Road are substantially complete (punch list items are addressed. The roadway is reopened to travelers.
------------------------	--

Please contact Steve Farst with any questions or concerns.