



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

April 14, 2022

Engineering Department – *Steve Farst*

- **Capital Projects:**

Storm system:

Hickory Alley Drainage	Shop drawings are being received, reviewed and returned. Structures will be fabricated once approved. Construction work is not expected to begin in the field until early July due to time required for pipe and structure fabrication.
Elmont Force Main	Design for Phase 3 is underway.
W. Bixby Rd., Phase 2	Rail crossing component of improvement is being evaluated. With emergence of spring, contractor is addressing the Punch list.

Streets/Street:

2022 Street Maintenance	Bid documents are being assembled and solicitation of bids will begin after 4/27/22. Bids will be received by the bid opening date that will be in 2 nd week of May.
-------------------------	---

- **Development Projects:**

Redwood Apts. Hendron	Site utility construction is underway.
2400 Rohr Rd	Site utilities installed. Legislation is in process to accept the water and sewer mains as public infrastructure
Hickory Grove Sec 3B	Site utilities installed. Legislation is in process to accept public improvements.
CA Ventures Site-Hayes	Construction plans are approved by Groveport. Site construction continues. Site on-site and off-site utilities are being constructed.

Please contact Steve Farst with any questions or concerns.