

## CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

## April 16, 2014

Engineering Department - Steve Farst

• Capital Projects:

Water Treatment Plant - Bids were received on Friday 4/11 and are being evaluated by design

engineer.

Port Road Reconstruction - Construction work started week of 4/7/14. Work is being done in ½

width construction; west lane being closed and rebuilt first. Traffic is being maintained 1-way north during construction. Informational

meetings were held with business owners on 3/21 and 3/28.

Town Center construction - Site work continued. Work within Main St. right-of-way (demo

curbing, utilities, parallel parking lanes, sidewalk, etc.) began on 4/10. Traffic control devices installed and temp. lanes closures now

in effect, lasting through end of May.

200,000 gal Watertank - Met with Caldwell Tank on 4/1/14 to review tank rehab process &

review adjacent WTP project. Caldwell is preparing schedule for City review. We requested tank rehab occur as soon as possible.

• Streets/Street Inventory:

Sidewalks - Field survey activities for prel. engineering of Wirt Road corridor

pedestrian improvements expected in next three weeks.

Groveport Rd Resurfacing - Project being bid by Franklin Co. Engineer in next few days. Paving

expected to occur in summer. Schedule will be defined after project

is awarded.

• <u>Development projects</u>:

Van Trust Site/Rohr Rd - Review of traffic study and engineering drawings is underway.

Expect site work as early as late April. New public water main and

public sewer main to also be constructed late this Spring by

developer.

Opus Rick VIII site -

(Greenpoint Dr)

Review of engineering drawings is underway. Project will include site work and construction of new public street cul-de-sac at end of

Greenpointe Drive. Expect site work as early as May or June.