



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

May 13, 2015

Engineering Department – *Steve Farst*

- Capital Projects:

- | | |
|-------------------------------|---|
| Water Treatment Plant - | Work continues: site work/grading, electrical/controls being installed, equipment fabricator arrives May 18 to begin process of plant proofing. Change-over from old plant to new plant expected by Mid-June. |
| 200,000 gal Water tank - | Caldwell Tank's work crews arrived 5/5 to begin repairs & erection of rigging & containment shroud. Tank drain started on that day. Interior repairs underway. All activities are good-weather dependent & schedule is subject to change due on weather conditions. Project finish in July. |
| Links at Groveport/Sanitary - | Sanitary pump station/wash station design being wrapped up. |

- Streets/Street:

- | | |
|---------------------|---|
| 2015 Street Program | Contract awarded to Columbus Asphalt Paving, Inc. Precon meeting is week of 5/18. |
|---------------------|---|

- Development projects:

- | | |
|----------------------------|---|
| Hendron Senior Village - | Sewer construction east of SR 317 completed; punchlist items to be addressed. Sewer work to resume this summer. |
| Van Trust Site/Rohr Rd - | Contractor addressing items in final punch-list |
| Exel Site/Commerce Ct - | Site construction underway. |
| Aireast Ph 3 - | Site construction underway. |
| Groveport Baptist Church - | Sewer construction completed; punchlist items addressed. Legislation is started to accept improvement. |
| Franklin Intl site improv- | Site construction underway. |
| Northpoint (Pontius Rd) | Site improvement plan, sewer improvement plan and traffic study under review |

Please contact Steve Farst with any questions or concerns.