



## CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

May 12, 2016

Engineering Department – *Steve Farst*

- Capital Projects:

- |                                      |   |
|--------------------------------------|---|
| Links at Groveport/Sanitary -        | Sanitary Pump Station is in service. Wash pad is complete. Telemetry being arranged. Work is substantially done. With this improvement budget allowed resurfacing rear paving area with concrete.   |
| Links at Groveport: Hillside -       | Construction proceeds. Grading is substantially complete. Patio work proceeding and nearing completion. Pavement subgrade areas are prepared and paving is anticipated third week of May. New phone, cable and gas services are established. Area lighting is being installed. Recent rains have slowed down progress slightly, but contractor is indicating work is proceeding as scheduled for late May completion. |
| Wellfield (Emerg Power) Improvements | Final plans being assembled. OEPA permit received. expect to start bidding before Late June.  |
| West Bixby Road Reconstruction       | Design is underway. This OPWC-funded project will be constructed this this fall. Reach is from the entrance to Bixby Ridge subdivision at Bixby Ridge Drive East to the Madison-Christian School.   |
| Hendron Road Reconstruction          | Design is getting underway. Construction for this OPWC-funded project will begin spring 2017. Project will extend from Main Street north to Glendening with sidewalk continued to Cherry Blossom Dr.  |

- Streets/Street:

- |                               |  |
|-------------------------------|--|
| 2016 Street Program           | Contractor is Columbus Asphalt Paving Co. Project kick-off meeting held on 5/12/16. Work should be completed by August 25. First area of improvement will be the Wirt Road pedestrian improvement; contractor advised the City they can complete this before July 4 <sup>th</sup> weekend. |
| Wirt Road Ped Imprvts Phase 2 | See above  |

- Development projects:

- |                           |  |
|---------------------------|--|
| New High School site      | Public sewer construction completed. Punch list addressed. Site improvements are preceding.  |
| Groveport II (Pontius Rd) | [Northpointe Development] Site grading and building construction proceeding  |
| Rohr 1 Ph 2 site          | [Van Trust development] Construction of the Rohr Rd water main extension is underway. Site improvement plans for 2 <sup>nd</sup> building expected to start before July 1. |

Please contact Steve Farst with any questions or concerns.