



## CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

September 14, 2016

Engineering Department – *Steve Farst*

- Capital Projects:

Links at Groveport: Hillside	Work has resumed to finish project. Work includes the upper area improvements and drive improvements, and tree plantings.
West Bixby Road Reconstruction	Design is underway. Coordinating with land owners for easements. Plans are 90% complete. Public meeting pending
Hendron Road Reconstruction	Design is underway. Coordinating design with Franklin Co. Engineer Plans are 50% complete. Public meeting pending
Well Field Improvements	Bidding has started to engage a contractor to arrange fabrication and to Install a gas-powered stand-by generator.  Well shaft maintenance and well pump/motor renovation being arranged and is to be completed this fall.

- Streets/Street:

2016 Street Program	All work significantly complete except for neighborhood street crack sealing, which is to occur before 2 <sup>nd</sup> week of October if not sooner. Crack sealing expected in the Elmont Subdivision and in Founders Bend neighborhood
---------------------	--

- Development projects:

Groveport II (Pontius Rd)	[Northpointe Development] Site grading and building construction proceeding
Rohr Rd widening west of Port Rd	Project substantially complete. Legislation to soon start, to accept improvements
12-inch water main ext Along Rohr Rd	Project substantially complete. Legislation started to accept improvements
Rohr II - 567 Building along Rohr	[Van Trust Development] Site and building construction continues.

- Other:

NPDES program	Our City Stormwater Management Plan (required under our MS4 permit), is being updated. More information will be shared in future meetings as the document is completed, which should be by end of the year.
---------------	---

Please contact Steve Farst with any questions or concerns.