



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

January 11, 2017

Engineering Department – *Steve Farst*

- **Capital Projects:**

- | | |
|-----------------------------------|---|
| West Bixby Road
Reconstruction | Coordinating with property owners for easements. Design essentially complete. Bidding anticipated in the first quarter of 2017. |
| East Bixby Road
Reconstruction | This project is in the Capital plan for 2017; project area is east of Ebright Rd. Engineering design is underway. Bidding anticipated in the first quarter of 2017. |
| Hendron Road
Reconstruction | Design continues. Coordinating design with County Engineer's office. Anticipating project work to start in Spring '17. Bidding anticipated in the first quarter of 2017. Coordinating with property owners for easements. |
| Well Field Improvements | Standby Generator is being fabricated. Work expected to be completed by April 7, 2017.

Well point maintenance: Well shaft maintenance and well pump/motor renovation underway. North well renovation complete and back in service. South well is undergoing maintenance. To be completed this month. |
- **Streets:** Design/spec preparation for the 2017 Street Program has begun. Bidding anticipated in the first quarter of 2017.
 - **Stormwater:** Annual "good housekeeping" training at Service Garage held in December.

Please contact Steve Farst with any questions or concerns.