

CITY OF GROVEPORT

REPORT TO MAYOR AND COUNCIL

March 16, 2017

Engineering Department – Steve Farst

• Capital Projects:

West Bixby Road Coordinating with property owners for easements.

Reconstruction Bidding anticipated in April 2017.

East Bixby Road Engineering design is underway; coordinating with Township &

Reconstruction Franklin County Engineer and ODOT (for MOT on US33).

Hendron Road Design plan being routed for signature.

Reconstruction Utility companies completing relocation of their facilities.

Tree pruning and clearing to be completed by staff, in next two weeks. Bidding process to start March 22, with first advertisement; bid opening

scheduled for April 13.

Well Field Improvements Standby Generator: generator delivered and installed. Start-up being

scheduled.

Well point maintenance completed.

• Streets: 2017 Street maintenance program design underway. Bidding anticipated

in the first quarter of 2017.

• Stormwater: City's year-2016 annual NPDES report being submitted this week, to the

Ohio EPA.