



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL
June 15, 2017

Engineering Department – *Steve Farst*

- **Capital Projects:**

West Bixby Road
Reconstruction

Preconstruction meeting held on 5/18. It is anticipated field activities will start (with clearing of shoulder area) by the end of June. The construction zone along Bixby between Bixby Ridge subdivision and Madison Christian school campus is expected to be closed for pavement reconstruction between July 9 to July 30. Detours will occur during that time. Notices to area residents are being provided this month.

Hendron Road
Reconstruction

Work is underway. Roadway was closed and detours were activated on June 5. Utility construction has been ongoing since about May 10. The north half of the project area is undergoing excavation as storm sewers are being installed. Between now and end of June, the Contractor will be pressure testing and sanitizing the new water main and affected water customers will be switched over to the new main. Short duration water service interruption for the Hendron Rd corridor north to and including the Orchard will be necessary as connections are made. Public notices are being distributed to advise residences and businesses. Project info and notices to the public are being posted in multiple forms including the website, message boards, hand-delivered “dear neighbor letters”, and pre-recorded messages, and on Nixle.

- **Streets/Street:**

2017 Street Maintenance
Program

Columbus Asphalt Paving, Inc. was awarded contract in May. Preconstruction meeting held June 8. Work expected to begin at end of July. Work activities will include pavement removal and resurfacing with spot curb repair as needed, on the following streets:

- Elm St - from West Street east to Town Center Parking Lot
- Grove Pointe Dr - from near Briargrove Dr west to near Golden Grove Dr
- Tallman St - from South St south to near Green Ave
- West St - from Green Ave south to and including Kinsel Ave
- Firehouse Lane - from near SR 317/Hamilton Road east to near Madison Lane
- Lambert St - pavement only

Other work to include paving the City parking lot adjacent to Crooked Alley/Cherry Street, crack sealing on various streets, and reconstructing the brick sidewalks and curb ramps at the Main St./Hendron/Tallman intersection.

During work times, some street-side parking will be temporarily discontinued. Resident notices will be posted in work areas in advance of the work to be performed.

Please contact Steve Farst with any questions or concerns.