



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

August 16, 2017

Engineering Department – *Steve Farst*

- **Capital Projects:**

West Bixby Road

Roadway work is substantially complete and roadway was re-opened for use in time for Pelatonia. While the shared use path is also paved, the flashing assembly at the crosswalk is yet to be installed as it is being fabricated; should be installed in next couple months.

Hendron Road Reconst

Construction is underway. Northern section (Phase 1), being between the Sedalia Med Ctr and Cherry Blossom was opened to traffic. Work behind curb in that section still to be done. The traffic maintenance arrangement into Phase 2 was initiated on or about August 1. Phase 2, the Southern half (south of Sedalia) is under construction. New storm sewer installation, excavation, roadbed subgrade stabilization, curbs and gutters expected to occur over next month and a half. Paving and street lighting will occur thereafter. More updates next month.

- **Streets/Street:**

2017 Street Maintenance
Program

Concrete work to undertake curb and gutter repair across the various streets was started at end of July. Replacement of curb ramps at intersection of Main/Hendron/Tallman has started. Paving will be next month. Please refer to June report for listing of improvement areas. We are advising that during work times, some street-side parking will be temporarily discontinued. Resident notices are being posted in work areas in advance of the work to be performed.

- **OPWC applications**

Being prepared. Public meeting is 9 am on 8/22/17.

- **Development projects:**

New High School site

Site improvements are preceding.

Fed Ex at 6840
Pontius Rd

Site improvements for parking expansion is underway

Former Kurtz Site

Mass Grading to start in late August for preparing site for future development.

Please contact Steve Farst with any questions or concerns.