



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

May 16, 2018

Engineering Department – *Steve Farst*

- **Capital Projects:**

Hanstein Addition and
College Street waterline
Improvements

Work is underway. Precon meeting held on April 17. Contractor is Facemyer Company. Notice to proceed is dated April 17, with contract end on July 31. Work is proceeding first in the Hanstein Addition. Watermain installation began week of May 7.

Glendening Sewer Rehab

Engineering design underway.

Hamilton Rd at Firehouse
Lane Intersection Imprvts

Design underway. Stage 1 design is complete and is under review of other agencies, including ODOT

- **Streets/Street:**

2018 Street Maintenance
Program

Project pre-construction meeting was held on April 24. Contractor is Strawser Paving Inc. Notice to Proceed date is May 4, 2018; contract end date is Sept. 1. Work activities will include pavement removal and resurfacing with spot curb repair as needed, on the following streets:

- West St - from Green Ave north to Main Street
- Hanstein Addn Streets, including Elm Street, Seymour, Crescent, Delane, Hanstein Pl.
- Harbinger Drive
- Apple Grove Ct
- Fern Grove Ct
- Miscellaneous striping and pavement markings on Rohr Rd and at Elmont
- Miscellaneous curb repairs throughout the City.

Other work to include crack sealing on various streets, and reconstructing the brick sidewalks and curb ramps at the Main St./Kessler and Main St./Madison intersections.

During work times, some street-side parking will be temporarily discontinued. Resident notices will be posted in work areas in advance of the work to be performed.

- **Development projects:**

New High School site

Site improvements are preceding.

Rickenbacker Central

Site sewer and site improvements underway. (site formerly known as Kurtz Site)

Please contact Steve Farst with any questions or concerns.