



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

June 13, 2019

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive at Rohr Road	Design underway. Stage 2 design under review. Construction to begin in 2020. Will include a widening of Rohr Road east to Port Rd.
Bixford Green Trail	Design underway. 90 percent plan received & under review. To be Bid this fall for 2020 construction.
Hamilton Rd at Firehouse Lane Intersection Imprvts	Construction underway on the southbound turn lane. New signal equipment to be installed between June and early August.
Hendron Ditch Dredging	Final grading and seeding delayed due to weather.
E. Bixby Road Improvements	Bids received and notice of award issued to Strawser Paving. FCEO will provide construction supervision. Improvement zone is Ebright Rd. intersection, east to US 33. Work will begin in the field in late July, weather permitting.

Streets/Street:

2019 Street Maintenance	Coordinating with the Franklin County Engineer in preparation of project specifications and scope.
Storm improvements	Design specs being included in Street program, to rehabilitate curb/gutter Bids will determine scope of improvement.

- **Development projects:**

Traffic Impact Studies	Two difference TIS are under review, submitted by consultants for two potential private development projects.
New High School site	Final site stabilization underway.
Rickenbacker Central	Work complete. Ordinance to accept public Improvements about to start readings.
Gap expansion	Site improvements are underway.

Please contact Steve Farst with any questions or concerns.