



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

August 14, 2019

Engineering Department – *Steve Farst*

• **Capital Projects:**

Alum Creek Drive at Rohr Road	Design underway, led by Franklin County Engineer. Project will include a widening of Rohr Road east to Port Rd. ROW acquisition process is initiated
Bixford Green Trail	Design underway. Easements being acquired from school. To be Bid this fall for 2020 construction.
Hamilton Rd at Firehouse Lane Intersection Imprvts	Paving completed. New signal equipment is erected and is being wired. New signal to soon be energized.
E. Bixby Road Improvements	Construction underway. Shoulder edge excavated and under drain installed. Pavement cores have been taken and mix design is in process. An unforeseen soil condition reveals a need to alter the mix design for base reconstruction. More time is needed for completing this and the base reconstruction. Thus, the roadway closure will need to be extended to allow for work to be completed and to ensure safety for workers. Public is being advised of the closure extension. The project completion date is not expected to change. City website shows project information.

Streets/Street:

2019 Street Maintenance	Precon meeting to be held on August 21; contractor is Strawser Paving. Project being managed by the Franklin County Engineer, who has prepared project specifications and scope.
Storm improvements	Design specs being included in Street program, to rehabilitate curb/gutter Bids will determine scope of improvement.

Please contact Steve Farst with any questions or concerns.