



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

October 17, 2019

Engineering Department – *Steve Farst*

• **Capital Projects:**

Alum Creek Drive at Rohr Road	Design is underway, led by Franklin County Engineer. Project will include a widening of Rohr Road east to Port Rd. I attended a Utility coordination meeting on 10/2/19 and received a project update. The project will be bid by the County Engineer next spring and construction is likely to begin in July/August 2020.
Bixford Green Trail	Design substantially complete. Bid documents are prepared and are being sent for review to ODNR. To be bid this early winter for 2020 construction.
Hamilton Rd at Firehouse Lane Intersection Imprvts	New signal equipment is erected and is operational. Luminares production was delayed, but is on order. Pre-emption equipment to be installed by end of this month.
E. Bixby Road Improvements	Work substantially complete. Punch list being prepared.

Streets/Street:

2019 Street Maintenance	Paving is complete. Curb/gutter repair is complete. Crack sealing complete. Striping is partially complete. Project is being managed by the Franklin County Engineer
Front Street/Main St	ADA ramp upgrades at this intersection are to begin in next week or two, and cross-walk “brick” print to be applied in next 4 weeks, weather permitting.

• **Development Projects:**

Startech 4500 S. Hamilton Rd	Water main re-alignment project is in progress. Site improvement plan and sewer plans are under review. Mass Grading will commence in the next couple weeks.
S. Hamilton/Higgins Intersection improvements	Phase 1 plan 30% completion plans were reviewed and returned to the design engineer. Engineering design for Phase 1 is expected to be finished in December 2019, bidding in early 2020. The Phase 2 improvement (the broader improvement design for turn lane realignment and new signal equipment) is underway. To be bid in June/July 2020.

Please contact Steve Farst with any questions or concerns.