



CITY OF GROVEPORT REPORT TO MAYOR AND COUNCIL

May 13, 2021

Engineering Department – *Steve Farst*

- **Capital Projects:**

Alum Creek Drive and Rohr Road to Port Rd	Paving being completed this spring. Project managed by Franklin County Engineers office (FCEO)
---	--

W. Bixby Rd., Phase 2	Bids were received on 4/30/21. Notice of Award is expected to be delivered to the contractor before end of next week. Notice to proceed is expected to be issued about the first of June.
-----------------------	---

Phase 2 S. Hamilton/Higgins Intersection Improvements	Sidewalk and conduit work is underway. Paving has been delayed due to weather but is expected to occur in next 3-6 weeks. Awaiting completion of fabrication of signal support equipment. It is expected that signal equipment will be erected in July, pending delivery of the manufactured poles and mast arms.
---	---

Streets/Street:

2021 Street Maintenance	Work is underway on Church Street and Cooper alley with installation of new concrete drive aprons at the street connections. Work in front of the Municipal building is underway. Ramp upgrades at the Main Street and Lesleh Ave. intersection are underway.
-------------------------	---

Saltzgaber Road reconstruction and Toy Road & Swisher Rd Improvements	I attended a preconstruction meeting for this project, hosted by the Franklin County Engineer's office. The Contractor has not yet presented a schedule. It is expected that work will begin in June or July. Groveport Road will be impacted with new turn lanes at the Saltzgaber/Groveport Intersection. The Franklin Co. Engineer will manage construction.
---	---

Storm system:

Alley Drainage	Design is underway to address replacement of older alley storm drains along Hickory Alley and along Brook alley north between Hickory and Main Street. Awaiting information from Columbia Gas if conflicts exist. To be put out for bid later this year.
----------------	--

- **Development Projects:**

Redwood Apts. Hendron	Engineering plans for utility improvements are approved. Site plans are approved. Awaiting request for preconstruction meeting.
-----------------------	---

2400 Rohr Rd	Site development plans were approved for a site at the NE corner of this parcel, being two warehouses for Pizzuti that will connect to Global Court in Obetz. Awaiting preconstruction meeting.
--------------	---

5740 Greenpointe Dr North	Site development plans were approved for a 100,000 SF building to be built north of Wendy's, with drive connections onto Greenpointe Dr. N. Developer still needs to acquire building permits and zoning clearance.
---------------------------	---

- **Traffic study:**

Groveport Road Corridor Study	Final Report was offered to stakeholders for comment. Presentation will be made to Council at May's Committee of the Whole meeting.
-------------------------------	---

Please contact Steve Farst with any questions or concerns.