

MUNICIPAL BUILDING 655 Blacklick St. Groveport, OH 43125 614.836.5301 www.groveport.org

City Administrator Report to Council City Council BJ King, City Administrator July 26, 2021

#### **Administrative Items**

## Capital Projects Tracker

Attached to this report is the updated CIP Projects Tracker, current thru July 22. The yellow highlight indicates projects that have been completed. A column to show actual cost versus budgeted amount has been added. An updated tracker will be provided for the 2<sup>nd</sup> Council meeting of each month.

### **Attended Meetings and Events**

- July 19 Committee of the Whole
- July 21 FOP negotiations
- July 21 Bi-weekly managers meeting
- July 22 Main Street buildings pre-construction meeting
- July 23 July 4<sup>th</sup> wrap up meeting

### **Upcoming Meetings and Events**

- July 26 City Council
- July 27 1847 Main groundbreaking
- July 28 FOP negotiations

# 2021 Capital Purchases and Projects7/26/2021Indicates project is complete

Capital Purchases/Projects	Current Status	Budgeted \$	Actual Cost	Completed
Window replacmeent - Municipal Bldg	Recevied quote from Rosati Windows. Windows not available until early 2022 for install.	\$25,000	\$24,665	
Police			-	
New Cruisers and Equipment (2)	One new vehicle delivered and will be sent to be equipped. Awaiting delivery of 2nd vehicle.	\$84,250	\$78,491	
Storage Shed	Concete pad for 10' X 20' shed has been installed. Shed has being ordered.	\$8,000		
Tasers - replacements	New tasers placed in service. Officers should all be fully trained by end of June 2021.	\$28,260	\$28,260	х
Town Hall				
Tuckpointing	Quote to waterproof the interior walls has been approved.	\$15,000	\$15,000	
Elevator upgrades	Bid advertisement published 5/13 and 5/20. Bid opening 6/21. Bids opened and being evaluated by consultant.	\$120,000		
Safety harness attachment - roof		\$9,000	\$9 <i>,</i> 393	
Golf Course				
Cart path replacement	Contract signed - will be completed once weather permits	\$50,000	\$49,000	
Well pump casing & irrigation	Weather dependent - to occur later in 2021	\$25,000		
Rec Center/Aquatics Center				
Roof hatch and access ladders	To be completed in Spring. Presented drawings for cost estimate from U.S. Fall Protection.	\$18,000		
Powerwashing and caulking - Outdoor aquatics	Work completed	\$20,000		Х

Valve replacement - outdoor spray area	Work completed	\$10,000		Х
Re-tile swimming lanes - indoor		\$14,000		
Ventilation room - indoor pool		\$60,000		
Replace main pump - indoor pool	Cost estimate requested	\$30,000		
Parks				
SCAG Mowers (2)	Work completed.	\$24,200	\$24,056	Х
Infrastructure				
West Bixby Road Rehab - Phase II	Contract awarded. Preconstruction meeting held. Field work expected to begin mid-to-late July.	\$1,566,810		
S. Hamilton @ Higgins Phase II	Mast arms and signal heads being installed. Anticipte signals being operational mid-July.	\$516,000		х
Groveport Rd & SR317 Safety Improv	Grant application deadline pushed to September	\$160,000		
Traffic signal upgrades/pre-emption & related system upgrades	Quote received from contractor for pre-emption equipment installation. Quote has been approved.	\$30,000		
Traffic signal poles support - Main St	Work completed.	\$25,000	\$15,072	Х
Annual sidewalk replacements	Replacement list compiled. Contract for work has been signed.	\$50,000		
Curb ramp upgrades - Main St	Work substantially completed as part of the 2021 Street Maintenance Program.	\$35,000		х
Annual street maintenance planning	To be performe during 4th QT 2021	\$8,000		
Annual street maintenance program	Completed except for crack sealing. List of streets to be crack sealed submitted by the Public Works Department.	\$400,000	\$349,248.50	х
Elevated water tank - design	Design proposals to be received in 3rd quarter.	\$100,000		
Water plant gate upgrades	Installation underway	\$16,000	\$13,504	
Water plant security system & cameras	Cameras have been installed. Work completed.	\$13,000	\$14,032	х
Fire hydrant storts fittings	Work completed.	\$10,000	\$10,000	Х

Annual sewer force main replacements	Project scope being evaluated. Evaluating potential to complete with Covid relief funds.	\$70,000		
Pump station control panel upgrade	Work has been authorized. No date for completion as of now.	\$30,000	\$17,135	
Bixford sanitary station valve pit rehab	Work has been authorized. No date for completion as of now.	\$30,000	\$18,000	
Pump station generators	Evaluating project cost and method for procuring equipment.	\$140,000		
Alley storm drainage improvements	Bid opening scheduled for July 23.	TBD		