



**CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL**

August 14, 2024

**Engineering Department – *Steve Farst***

- **Capital Projects:**

2024 Street Maintenance    Paving is complete on all streets that were part of this year's program.

Pickle Ball Courts        Work is near substantial completion. Punch list items are identified and are being addressed. Seeding will occur closer to labor day for when conditions are more suitable. Site demobilization should occur this week or next.

Emergency Generators    Contract is awarded to Claypool Electric. A precon meeting will be conducted at Bixford PS/Elmont PS    end of this month.

Intersection Improvements    Public meeting was held on August 7. An application for OPWC funding SR 317 at Firehouse Lane    funding assistance is being prepared for the 2024 Round. It is due at end of this month.

- **Heavy Hauls**        Recent heavy haul/super loads occurred in our jurisdiction on July 28 and on August 11. ODOT's "About the Superload" information website provides more information. See the ODOT website at the following address:  
<https://www.transportation.ohio.gov/about-us/traffic-advisories/district-9/superload>

A reminder: our website includes a "news flash" and link to ODOT. Message boards are up and running, prior to each load, to advise the traveling public.

- **Development Projects**

Redwood Apts. Hendron        Site building construction continues.

Franklin International        Site improvement are underway. This site is located at the northeast corner of Saltzgaber Road and SR 317 (London-Groveport Rd).

GMSD Transportation Center        Construction of site improvements for additional vehicular parking and a prefab building for bus maintenance is nearing completion.

I will be on vacation beginning on August 16, returning on August 26. If you have any questions, you are welcome to email me or to contact Kris Collins.

Please contact Steve Farst with any questions or concerns.