



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

March 11, 2026

Engineering Department – *Steve Farst*

• **Capital Projects:**

Wirt Road Realignment & Muni Parking Lot Work activities since last report have included AEP and Col. Gas utility re-locations, pavement removal on Wirt Road, building demolition, erection of a temporary traffic signal and removal of existing signal equipment, installation of duct ban conduit, and examination of electric services and related report prep.

Work expected in next few weeks is expected to include the following:

- Sanitary Sewer construction (started on 3/09 will continue from near Walnut St, to the northeast along Wirt, working north toward Main Street at Front St.
- Embankment construction for the realigned roadway.
- Additional private utility relocation by Charter-Spectrum and AT&T and additional Columbia Gas work.

2026 Street Maintenance Contract exhibits and specifications are being prepared. Solicitation of Bids is expected to begin in April. More to follow in future reports.

Elmont Force Main Ph 3, Part 2 Contract was awarded to BK Layer. Contracts are being processed and should be executed soon. After formal “Notice to Proceed is issued, contract duration is 90-days. This phase of work will continue the replacement of the existing sewer force main located between Bixby Road and Blacklick Creek.

SR 317 at Firehouse Lane Design is underway. Bidding is expected to occur in Summer '26.

2025 Street Maintenance & Directors Blvd. Work is substantially complete. Punchlist items are to be addressed as weather allows during the winter and spring if necessary, in the 1-year warranty period.

Port Road Ph 2 Work is substantially complete. Punchlist is assembled and delivered to the contractor to address work items that require attention.

Please contact Steve Farst with any questions or concerns.