



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

February 15, 2023

Engineering Department – *Steve Farst*

- **Capital Projects:**

2023 Street Maintenance	Field review has occurred. Pavement cores have been taken and are being evaluated. Acquiring and evaluating projected cost estimates on pavement treatments alternatives. Preparing bid forms and exhibits. Expect to begin solicitation of bids in early to mid-March.
Groveport Municipal Golf Course Cart Paths replacement	Contractor has indicated they are returning this month to the course to work on golf holes south of the creek (holes 1, 2, and 4-6) to remove existing pavement designated for repair. Paving would resume in early spring months when asphalt plants open at that time.
Pontius/Rohr Rd new New traffic signal	This is a Franklin County Engineer project. Construction contractor has installed foundations for the new signal support poles. The County Engineer advised me they are awaiting delivery of equipment. The end-date when the signal would be erected and made operational is not yet certain, but they are hoping to have it “running” this summer. Groveport is not funding this improvement.

- **Development Projects:**

Redwood Apts. Hendron	Site construction continues. Installation of the public water main extension along the roadway frontage is partially complete. Pressure tests and chlorination are pending.
325 Main Street	Site work continues. Water and sewer services installed.
Hendron Rd Animal Hospital	Plan reviews underway.
CA Ventures Site-Hayes	Punchlist for site work was delivered to the developer. Underground construction of on-site and off-site utilities are substantially completed. Roadway improvements along Hayes Road are substantially complete (punch list items are addressed).

Please contact Steve Farst with any questions or concerns.