



CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL

April 15, 2015

Engineering Department – *Steve Farst*

• Capital Projects:

Water Treatment Plant - Work continues; Clear well installed; pumps/ piping being installed; electrical/controls being installed; equipment fabricator to arrive 1st to 2nd week of May to begin process of plant startup and proofing. Change-over from old plant to new plant expected by Mid-June.

200,000 gal Water tank - Caldwell Tank expected to arrive 4/20 to begin repairs & erection of rigging & containment shroud. All activities are good-weather dependent & schedule is subject to change due on weather conditions.

Links at Groveport/Sanitary - Sanitary pump station/wash station design being wrapped up. Elect service for his project & future GC elements being reviewed

• Streets/Street:

2015 Street Program

Bid opening is 4/17. Base-bid improvements include:

- College Street – Main St to Grove St
- Walnut Street – Main St to Grove St
- Blacklick Park Parking lot
- Kids Space Parking lot
- Police Station Parking lot
- Wirt Road Pedestrian Impvmnts Ph 1 (with sidewalk ext. on south end of College)
- Pavement re-striping on Greenpointe Drive So. & Opus Drive
- Crack sealing – various neighborhood streets-extent of application to depend on price bid for 15,000 pounds

• Development projects:

Hendron Senior Village - Sewer construction east of SR 317 completed; punchlist items to be addressed.

Van Trust Site/Rohr Rd - Contractor addressing items in final punch-list

Exel Site/Commerce Ct - Site construction underway.

Aireast Ph 3 - Site construction underway.

Groveport Baptist Church - Sewer construction completed; punchlist items being addressed.

Franklin Intl site improv- Site construction underway.

Northpoint (Pontius Rd) Site improvement plan, sewer improvement plan and traffic study under review

Please contact Steve Farst with any questions or concerns.