

Report to Mayor and Council
November 2013

| | Rounds | |
|------|---------|--------|
| | October | YTD |
| 2009 | 2,052 | 29,745 |
| 2010 | 2,516 | 29,409 |
| 2011 | 1,998 | 25,779 |
| 2012 | 2,342 | 31,946 |
| 2013 | 1,880 | 28,241 |

Phase 1 of the hole #13 project is nearly complete. The wall structure has been poured; the sheet piling was removed on 11/12/13 with backfill and grading to begin immediately following their removal. Final grade is projected to be completed the week of the 18th and I hope to have sod down prior to the Thanksgiving holiday.