



**CITY OF GROVEPORT
REPORT TO MAYOR AND COUNCIL**

July 12, 2024

Engineering Department – Steve Farst

• **Capital Projects:**

2024 Street Maintenance On portions of Maple Street, Private Alley, and the "Eyebrow" at the juncture of Cherry St. and Westport Dr., pavement is being reconstructed beginning on 7/12/24. Spot curb and gutter, and curb ramp removals/repairs on various streets in Bixford Green and in Grovepoint subdivisions and along Tallman and Landmark Dr. are expected to begin the week of July 15. Work will continue in these areas until mid-August, weather permitting. Notices have been sent to affected residents. The specific streets affected are identified on the City's website.

Pickle Ball Courts Work is progressing well and is generally on schedule. Pavements, fencing, lighting, walks, and water service is nearing completion. The playing court surface is being applied beginning on July 13 and will continue until July 19. Share structures have been delivered and are expected to be installed soon. Project is expected to be substantially complete (excepting seeding and punchlist resolution) by first week of August. As noted before, the schedule is subject to change due to weather conditions. Construction updates will be provided as work progresses.

Emergency Generators Advertisement has been placed to solicit bids for installing the emergency standby generators at the Elmont and Bixford Sanitary pumps stations. The generators were direct purchased and delivered to the City in May and last winter. Bid opening is scheduled for July 18.

Intersection Improvements Estimates for the project are being prepared and an application for OPWC
SR 317 at Firehouse Lane funding assistance is being prepared for the 2024 Round. A public meeting will be conducted in early August, to describe the nature of improvements.

- **Heavy Hauls** Recent heavy haul/super loads occurred in our jurisdiction on June 22-23, and on July 16. ODOT's "About the Superload" information website provides more information. See <https://www.transportation.ohio.gov/about-us/traffic-advisories/district-9/superload> A reminder that our website includes a "news flash" and link to ODOT. Message boards are up and running, prior to each load, to advise the traveling public.

• **Development Projects**

Redwood Apts. Hendron Site building construction continues.

Franklin International Site improvement are underway. This site is located at the northeast corner of Saltzgaber Road and SR 317 (London-Groveport Rd).

GMSD Transportation Center Construction of site improvements for additional vehicular parking and a prefab building for bus maintenance is underway.

Please contact Steve Farst with any questions or concerns.