



**CITY OF GROVEPORT  
REPORT TO MAYOR AND COUNCIL**

June 11, 2026

**Engineering Department – Steve Farst**

• **Capital Projects:**

Wirt Road Realignment & Muni Parking Lot      Work activities since last report have included water main, sanitary sewer main and storm sewer construction, along Wirt Rd. and sanitary sewer in Main Street. Two abandoned tanks that were situated in Main St. in front of the former building at 663 Main Street were removed and appropriately disposed of.

Construction work expected in next few weeks is expected to include the following:

- New storm sewers and drains along Wirt Road and in the new parking lots.
- Reopening of Main street for the July 4<sup>th</sup> weekend and temporary cessation of work in that period
- A return to activation of detour and one-way traffic west-bound for a period of around 3-weeks after July 5, to facilitate construction of utilities and curb work on the south side of Main Street at Front St.
- Installation and activation of a dewatering system along Wirt Road, to prepare for resumption of sanitary sewer construction in the areas with unstable and saturated soils,
- Preparation of the subgrade and installation of storm sewers within the new parking lot area at site of former Kid Space.

2026 Street Maintenance Program      Preconstruction meeting was held on June 11, with the City’s team and Strawser Construction. A preliminary schedule was reviewed. Some alley work is expected to begin after July 5. Madison Lane pavement removal and resurfacing is expected to begin in mid-to late July. Greenpointe Drive South pavement repairs would likely occur in August. Groveport Park paths and the lower parking lot pavement removal and replacement would occur after labor day. The contract construction duration is 150 days, with all work to be completed on or before first week of November. Weather may affect the schedule.

Street areas include: Madison Lane, pavement repairs along Greenpointe Drive South, pavement removal and resurfacing of Buckeye Alley (College to Walnut), Raver Alley (south of Main St), Hilly Alley (south of Cherry St), and Shoemaker Alley (Center to College St). Also, within Groveport Park, walking paths and the lower parking lot will be repaved

Elmont Force Main Ph 3, Part 2      Work is substantially complete. Final punchlist is prepared and contractor is addressing minor issues.

Please contact Steve Farst with any questions or concerns.